

Project Schedule

September 2020

Commission Award

February 2021

Project Start

March 2022

Project Completion

Contact Information:

Contractor:

Florida Design Drilling

Nick Martin

561 222 6823

City of Hallandale Beach

Manga Ebbe

Project Manager

Phone: 954-457-3043

mebbe@cohb.org



www.cohb.org/projects

[Report a Concern via our](#)

[MyHB App](#)

Project Update Report

Background

The City of Hallandale Beach has decided to continue utilizing City water to the longest extent possible by incorporating provisions to the existing water treatment plant that can accommodate higher salinity raw water. As a precaution to safeguard against future potential intrusion of saltwater into the City's wellfield, the City will install one reverse osmosis (RO) skid within the existing membrane treatment facility, capable of treating potentially increasing saline raw water.

Scope of Work

The scope of work for this project includes, but is not limited to drilling, developing and testing the Biscayne Aquifer water supply well designated as "PW-9". Construction of well head structure, pumps, piping, valves, flow meter, electrical and controls.

Progress Report as of March 10, 2021

A Notice to Proceed letter was issued to Florida Design Drilling Corp. on January 27, 2021 with a commencement date of February 01, 2021. Procurement of shop drawings, permits, materials and equipment required for construction is on-going. The construction phase of the project is scheduled to commence on March 29, 2021.

Project Limits

